

## Main Street Development 2018 December Update

Works to the main street continued throughout November and will continue up to the Christmas break. Over the past month these works have included the development of the first of the long 'river bank' garden beds on the Northern side of Oxley Street and the widening of the footpath.

Works have also included the installation of the seating and rails on the corner of Sturt Street and Oxley Street and finalising the paving in this area.

At the beginning of December work moved to the corner of Richard Street. Development works moved to this corner in order to minimise the disturbance in the middle of Oxley Street in the lead up to Christmas.

The works are being undertaken largely by local contractors, tradesmen and workers with many of the supplies locally sourced.

Over the next three weeks the work crew will be finalising the paving on the police station corner, installing the raised pedestrian crossing on the Richard Street corner and if time permits installing the first of the trellises.

Every attempt will be made to minimise disruption over the next three weeks. After a short Christmas break work will recommence in January 2019 with work hours dependant on the weather.

Regards,

Ross Earl  
General Manager

